

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS  
(Revised May 2, 2006)

Site	Priority	Project Description	Status	Estimated Completion Date
AE	IV	Water Supply	Back Flow Prevention, Device installation	Coordinating with Const. office for Contractor.
CHE	IV	New Portable	Portable is in place and awaiting on utility connections by contractor	Jul-06
CHE	IV	Barracks Bldg. Repairs.	Dry walling, tape, texture, and paint pending	Plumbing flooring (90%) Pending Partition
DT		New Port	Portable Units are in place and awaiting utility connections by contractor	Jul-06
LU		Irrigation Well	Replumbing for irrigation purposes	Request and scheduled to start front of campus
LL		Fencing Repair / Replacement	West End - Complete      East End - Pending	Project has been assigned to Construction Dept. Awaiting Funding
PPD		Auto Shop Expansion	Complete Shop Expansion	On hold for funding
GHS			Soil Removal-Pending Resodding until mid April, increase in temp. 40% Removal of grass	Re-sodding scheduled for 5-20-06
CHAPARRAL HIGH		Portable Purchases	Portables are ready for delivery-Seven are in place and ready for utilities. The others are waiting for the pier installation before delivery or direction from District Administration on location of placement	
SR		New Portable	Four portable units are in place, one unit still pending pier placement	Jul-06