

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS
(Revised December 1, 2006)

Site	Priority	Project Description	Status	Estimated Completion Date
AE	IV	Water Supply	Back Flow Prevention, Device installation	Construction Department will contract out
CHE	IV	New Portable	Portable is in place and utility connections complete - Pending sidewalks	Complete
LU		Tie into sewer and backfill		Complete
LL		Fencing Repair / Replacement	West End - Complete East End - Pending	Project has been assigned to Construction Dept. Awaiting Bid Documents
PPD		Auto Shop Expansion	Complete Shop Expansion	Will accomplish in house, material list in progress.
RS		Expanding Principals office	Demo Complete- Carpet and painting pending. Pending Quotes for carpet.	Painting Complete-Carpet scheduled for December 7&8,2006.
SP		Nurse's office Renovation/Expansion	Project in scheduling	Complete
STE		New Port	Portable is in place and utility connections complete - Pending sidewalks	Complete
SR		New Port	Portable is in place and utility connections complete - Pending sidewalks	Complete
GHS		Computer Lab	VCT of Computer Lab	Schedule for December 18 & 19, 2006
GHS		Mobile Home Installation	Mobile Home is in place- Utility Connection Pending	Dec-06
GHS		Girls Gym Window Guards	Material has be procured- Assembly in progress	Jan-07
STMS		Portable relocation from STHS	Pouring of Piers in Progress	Jan-07