

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS  
(Revised August 30, 2005)

Site	Priority	Project Description	Status	Estimated Completion Date
AE	IV	Water Supply	Back Flow Prevention, Device installation	Coordinating with Const. office for Contractor.
BE		Portable #142 & 139 Floor Repair	Portable 142- Complete    Portable 139 Pending	July-05
CHE	IV	Barracks Bldg. Repairs.	Bathroom floor repair- Will be identified & prioritized by building mechanic.	Scheduling in progress
CHE	IV	Barracks Bldg. Repairs	Repair porch ceiling	90% Complete
LU		Irrigation Well	Replumbing for irrigation purposes	Request on hold.
LU		Locker Removal shelves installed	Lockers have been removed. Material for shelving in scheduling.	5-Aug
LL		Fencing Repair / Replacement	West End - Complete    East End - Pending	5-Jun
GMS	III		Carpet & ceramic tile replacement throughout bldg. VCT Complete	On Hold-VCT Complete
SP			Complete Shop Expansion	On hold

**SUMMER PORTABLE RELOCATION** - (San Miguel, Chaparral Mid, Loma Linda, Gadsden High, Riverside Elem & Santa Teresa Mid)

- \* Unit hook-up is 100% Complete.
- \* Stair & Ramp Installation 100% Complete
- \* Sidewalk- Installation 50% completion of stairs & ramp.