

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS
(Revised October 3, 2005)

Site	Priority	Project Description	Status	Estimated Completion Date
AE	IV	Water Supply	Back Flow Prevention, Device installation	Coordinating with Const. office for Contractor.
BE		Portable #142 & 139 Floor Repair	Portable 142- Complete Portable 139 Pending	Complete
CHE	IV	Barracks Bldg. Repairs.	Bathroom floor repair- Will be identified & prioritized by building mechanic.	Scheduling in progress
CHE	IV	Barracks Bldg. Repairs	Repair porch ceiling	Will be completed by Oct 4,2005
LU		Irrigation Well	Replumbing for irrigation purposes	Request on hold.
LU		Locker Removal shelves installed	Lockers have been removed. Material for shelving in scheduling.	5-Aug
LL		Fencing Repair / Replacement	West End - Complete East End - Pending	Project has been assigned to Construction Dept. Awaiting Funding
GMS	III		Carpet & ceramic tile replacement throughout bldg. VCT Complete	On Hold-VCT Complete
PPD			Complete Shop Expansion	On hold

SUMMER PORTABLE RELOCATION - (San Miguel, Chaparral Mid, Loma Linda, Gadsden High, Riverside Elem & Santa Teresa Mid)

- * Sidewalk- Installation 50% completion of stairs & ramp.
- * Will start cement Oct. 3 at San Miguel, Gadsden High , Santa Teresa Middle, and Riverside.
- * 75% Completion at Chaparral Middle
- * Pending portables by football field, will be completed by Oct 4th
- * Loma Linda - Complete