

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS
(Revised May 31, 2006)

Site	Priority	Project Description	Status	Estimated Completion Date
AE	IV	Replumbing of Irrigation Well	Utility location in progress. Backup Supply	Aug-06
AE	IV	Water Supply	Back Flow Prevention, Device installation	Coordinating with Const. office for Contractor.
CHE	IV	New Portable	Portable is in place and awaiting on utility connections by contractor	Jul-06
CHE	IV	Barracks Bldg. Repairs.	Drywalling,tape texture, and paint pending	Complete
DT		New Port	Portable Units are in place and awaiting utility connections by contractor	Jul-06
LU		Irrigation Well	Replumbing for irrigation purposes-Front area of Campus	7/1/2006 Will start irrigating front of Campus on 5/25/06
LL		Fencing Repair / Replacement	West End - Complete East End - Pending	Project has been assigned to Construction Dept. Awaiting Funding
PPD		Auto Shop Expansion	Complete Shop Expansion	On hold for funding
GHS			Soil Removal-Pending Resodding until mid April, increase in temp. 40% Removal of grass	Started sodding 5/23/06 will complete 5/24/06
CHAPARRAL HIGH		Portable Purchases	Portables are ready for delivery-Seven are in place and ready for utilities. The others are waiting for the pier installation before delivery or direction from District Administration on location of placement	
SR		New Port	Four portable units are in place, one unit still pending pier placement	Jul-06
CHAPARRAL MID		New Port	Portable scheduled to deliver on May 24,2006	Jul-06

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS
(Revised May 31, 2006)

GHS		Panther Hut, Remodel for new appliances	Demolition scheduled to begin May 29,2006	Jul-06
STE		New Port	Piers placement scheduled for May 29,2006-June 3,2006	Jul-06
STHS		Summer Project- Paint Gymnasium	Project to begin May 24,2006	Jul-06
STHS		Sprigging of Soccer Field		
GAC		Sewer System Line Repair	Coordinate with site administrator on schedule for concrete cutting and line repairs	Jul-06