

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS
(Revised January 12, 2007)

Site	Priority	Project Description	Status	Estimated Completion Date
PPD		Auto Shop Expansion	Complete Shop Expansion	Will accomplish in house, material list in progress.
RS		Expanding Principals office	Demo Complete- Carpet and painting pending. Pending Quotes for carpet.	Complete
SP		Nurse's office Renovation/Expansion	Project in scheduling	Complete
GHS		Computer Lab	VCT of Computer Lab	Complete
GHS		Mobile Home Installation	Mobile Home is in place- Utility Connection Pending	Complete
GHS		Girls Gym Window Guards	Material has be procured- Assembly in progress	Jan-07
SP		Tree Removal	Remove trees that re causing structural problems with sidewalks- Tree identification in progress	April, 07
STMS		Portable relocation from STHS	Pouring of Piers in Progress- Pending Sidewalk Quotes	Complete