

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS  
(Revised August 14, 2012)

Site	WO#	Project Description	Estimated Completion Date
AE	90832	Provide sidewalks connecting to existing and landing concrete pad to meet ADA requirements.	9/20/2012
CHE	90921	Nurses Room Abate asbestos containing floor mastic and retiling.	Abatement - Complete Floor tile installation to be complete by 8/20/12
CHS	88266	North Parking Lot Repair buckled sidewalk	9/20/2012
CHM	90894 90897 90898	Outside Water Fountain Lay concrete, provide domestic water and electrical .	9/20/2012
DP		Portable 32DW Provide electrical, water and sewer and install evaporative a/c unit.	9/20/2012
DT	86324	Portable Relocation Relocate Portable # 92 DM from Chap Mid	Relocation of unit complete on 5/9/12 Utility connection in progress - Complete
GAC	83845	Main Entrance Install new iron gates	50% Complete
GHS	50365	Leadership Project Requested by Mr. Grace on behalf of the Facilities Goal Team for the Entire Campus-Metal doors, rails, poles need to be painted maroon.	Will plan for Summer Project
GHS/GMS		Wastewater Line Renewing permit for placement of utilities in public right of way So we can obtain a work permit to repair the line suspended on the River Crossing.	Jul-12
LL	86323	Portable Relocation Relocate Portables # 2DW and 80DW from San Miguel Elem to LL.	Complete
MQ	79890	Playing Fields Provide water for irrigation of playing fields. Need to install new irrigation system.	Summer 2012.

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS  
(Revised August 14, 2012)

Site	WO#	Project Description	Estimated Completion Date
PPD	74236	Barracks      Install fencing for furniture control.	Pending Budget
SM	91169 91170 91171	Portable 32DW      Relocate to Desert Pride disconnect electrical, move ramps and remove HVAC unit.	8/20/2012
STHS		New Laser Machine      Install power and vent .	Pending power vent. Joe Gonzalez w/Fed. Programs is purchasing.
VE		Pour concrete slabs      Pending Quote for Dumpsters	Pending Quote
District Gyms		Gyms      Re-finish all district Gyms not including GHS Boys & Girls Gym.	Pending STMS and STHS