

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS
(Revised February 14, 2013)

Site	WO#	Project Description	Estimated Completion Date
DP	94720	Portable 32DW Need to redeck portable when abatement is complete.	Complete
DP	97404	Removal and concrete cutting.	Complete
DT	94686	Sanchez Portable Concrete around portable and surrounding area.	Complete
GHS	50365	Leadership Project Requested by Mr. Grace on behalf of the Facilities Goal Team for the Entire Campus-Metal doors, rails, poles need to be painted maroon.	Will plan for Summer Project
GHS/GMS		Wastewater Line Renewing permit for placement of utilities in public right of way So we can obtain a work permit to repair the line suspended on the River Crossing.	IBUC Permit renewed - selection contractor and schedule of repair in progress. Scheduled Completion April 2013
LU		Classrooms Painting classrooms as contractors finish remodeling	Phase 1 complete, pending completion of contractors for 2nd phase.
MQ	79890	Playing Fields Provide water for irrigation of playing fields. Need to install new irrigation system.	Started on project - Pending Summer
MQ	85440	Multi-Purpose Room VCT Floor covering to be replaced with new.	April-13
RS	93203	Mobile Home Space New fence will be installed in this area to store equipment (i.e. Tractor, District Vehicle and Lawnmower)	65% Complete grounds work and tree removal
RS	97414	Grounds Need to remove shrubs (safety)	February-13
District Wide CHS,GHS,STHS	96024 96027 96543 96016 96526	Baseball/Softball Field: Purchase and Installation of new scoreboards.	April-13

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS
(Revised February 14, 2013)

District Wide Elementary Schools	97928 97929 97936 97935 97756 97930 98440 98442 97938 97931 97932 97933 97758 97939 97759 97937 97934	Office Installation of door bells asp Threat Assessment.	Scheduled completion date March 15, 2013 As of 2/14/13 the following have been installed: DV,LL,LU,NV,RS,STE,SP,VE
STHS		New Laser Machine Install power and vent .	Complete