

TENATIVE TIME LINE

Time line for phase I, with general contractor ESA who was selected using CES to expedite proj;

- February 16, 2016 @ 9 am, First Meeting to discuss the Scope of Work
- February 16 – March 22, 2016, investigation to determine work required by AKS & Engineers
- March 23, 2016 @ 9 am, Second Meeting to discuss the Scope of Work
- April 1, 2016 @ 9 am, Third Meeting to discuss the Scope of Work
- Submit to PSFA on April 15, 2016
- School Board Meeting for discussion on April 28, 2016
- Pre-Con meeting on May 13, 2016 at 9:00 am at STHS
- Work starts prior to or by May 23, 2016
- Substantial completion by July 25, 2016

Time line for phase II of the project, which will be put out to bid;

- February 16, 2016 @ 9 am, First Meeting to discuss the Scope of Work
- February 16 – March 22, 2016, investigation to determine work required by AKS & Engineers
- March 23, 2016 @ 9 am, Second Meeting to discuss the Scope of Work
- April 1, 2016 @ 9 am, Third Meeting to discuss the Scope of Work
- 30% plans will be reviewed on June 28, 2016 at 9:00 am in Ralph's office
- 60% plans will be reviewed on September 13, 2016 at 9:00 am at STHS
- 95% plans will reviewed on January 24, 2017 at 9:00 am at the PPD Training room
- Submit to PSFA on February 3, 2017
- Advertised on February 26 & March 1, 2017
- School Board Meeting for discussion on March 8, 2017
- Pre-Bid meeting on March 14, 2017 at 9:00 am at STHS, Library
- Bid opening on April 4, 2017 at 2:00 pm at GAC
- School Board Meeting for action on April 13, 2017
- Contract for signature in April 2016
- Pre-Con meeting on May 8, 2017 at 9:00 am