

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS  
(Revised August 16, 2016)

Site	WO#	Project Description		Estimated Completion Date
LU	154214	Entrance	Install new marquee.	Complete
LU	158411	Marquee	Run 220v 20amp power to marquee.	9/30/2016
SPE	148041	Entrance	Establish more secure entrance.	Complete
STHS	152246	Baseball Field	Install Backstops	8/31/2016
STHS	153170	Softball Field	Install Backstops	8/31/2016
GHS	152152	Baseball Field	Install Backstops	8/31/2016
GHS	153169	Softball Field	Install Backstops	8/31/2016
VE	151368	Dumpsters	Construct trash area w/wall	Complete
VE	149482	Playground	Create drainage system in play area	Complete
CHS	154707	Buildings and Fields	Repair Geothermal Lines	9/30/2016
STHS	153169	Locker Room	Re-build wall and Re-tile to due to water damage.	8/31/2016
SR	154093	Lift Station	Repair lift station	10/15/2016
GMS	158569	Bleachers	Construct concrete slab and anchor small bleachers.	10/31/2016
CMS	158570	Bleachers	Construct concrete slab and anchor small bleachers.	10/31/2016
CMS	158571	Bleachers	Construct concrete slab and anchor large bleachers.	9/30/2016
CHS	158572	Bleachers	Construct concrete slab and anchor small bleachers.	10/31/2016
GHS	158573	Bleachers	Construct concrete slab and anchor small bleachers.	10/31/2016
STHS	158574	Bleachers	Construct concrete slab and anchor small bleachers.	10/31/2016
STMS	158575	Bleachers	Construct concrete slab and anchor small bleachers.	10/31/2016