

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS
(Revised 9/16/2019)

Site	WO#	Project Description		Estimated Completion Date
BE	214053	Classroom	Paint restrooms.	Complete
BE	213771	Parking	Restripe parking lot.	Complete
CMS	211191	Field	Install electrical outlets for fields.	Complete
CHS-Prek	214180	Parking	Restripe parking area.	Complete
GAC	214488	Playground	Install rubber fill.	9/30/2019
GAC	212155	Entrance	Remodel front entrance.	Complete
GMS	215957	Roof	Repair damage.	Complete
NVE	214164	Drop-off	Install benches.	9/30/2019
PPD	210842	Perimeter	Install controls for lighting automation.	Complete
RSE	211186	Field	Install new water fountains.	Complete
RSE	215766	Perimeter	Upgrade Exterior Lighting.	10/30/2019
SNP	216572	Training Room	Shore-up room divisions.	9/30/2019
SPE	214043	Classroom	Paint restrooms.	9/30/2019
SRE	214044	Classroom/Drop-off	Paint exterior classroom doors/re-stripe drop-off.	Complete
STE	212154	Field	Install new marquee.	Complete
STE	216573	Fire Hydrant	Replace Hydrant.	Complete
STHS	213720	Exterior	Install iron gate.	Complete
STHS	213722	Classroom	Remodel computer lab.	Complete
STHS	214187	Concession Stand	Renovate building.	9/30/2019
STHS	214056	Athletics	Paint Locker rooms.	Complete