

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS
(Revised 10/15/2019)

Site	WO#	Project Description		Estimated Completion Date
GAC	214488	Playground	Install rubber fill.	Complete
GMS	221606	Exterior	Re-build flag pole area.	11/30/2019
MQ	221146	Parking Lot	Re-stripe parking lot.	11/30/2019
NVE	214164	Drop-off	Install benches.	10/31/2019
RSE	215766	Perimeter	Upgrade Exterior Lighting.	10/30/2019
RTC-Alliance	211839	Sidewalks	Replace all cracked sidewalks.	11/30/2019
SNP	216572	Training Room	Shore-up room divisions.	10/31/2019
SPE	214043	Classroom	Paint restrooms.	Complete
STHS	214187	Concession Stand	Renovate building.	10/31/2019
STHS	224172	Drainage	Replace concrete splash blocks.	11/30/2019